

Infrastructure Newsletter

Update



Cladding works

Below is a rough reschedule of the works for this week.

- See map below

W/C 10/03/25 – 16/03/25

- Elevation 21 (Levels 1-3), fitting anchors (Mon-Tues)
- Elevation 21, fitting rails (Tues-Fri)
- Elevation 1 (South), fitting windows (Mon-Wed)
- Elevation 2 (East), fitting of fire barrier and insulation (Mon-Fri)
- Elevation 25, (East) painting of low level wall (Mon-Fri)
- North tower, scaffolding works (Wed-Fri)
- Elevation 11 (North), installing rails (Wed-Fri)
- Elevation 11, fitting windows (Thur-Fri)
- Elevation 15 & 16 (South Tower), drilling (Sat-Sun)
- Elevation 16 (West), installing rails (Mon-Fri)
- South Tower, scaffolding (Mon-Wed)

- JA615, JA630 (kitchen area previously JA600) & JA715,
- CNQO areas JA718, JA729 & JA713 (after 2nd April),
- JA412, teaching lab which will be available after 17th March.